

HEERY AND HEERY • FINCH, ALEXANDER, BARNES, ROTHSCHILD AND PASCHAL

Associated Architects and Engineers

Fifth Floor  
70 Fairlie Street  
Atlanta, Georgia 30303  
404 524-1768

October 14, 1964

Mr. Arthur L. Montgomery  
Atlanta & Fulton County Recreation Authority  
The Atlanta Coca-Cola Bottling Company  
864 Spring Street N. W.  
Atlanta, Georgia 30308

PRIVILEGED

Weekly Construction Report

RE: STADIUM

For Week Ending October 13, 1964.

ENCLOSURES: (8) Photographs each to:

Mayor Allen  
Mr. Montgomery  
Mr. Lane  
Heery & Heery  
FABRaP

WEATHER:	Wednesday	October 7	Clear, 48° AM; Clear 65° PM
	Thursday	October 8	Clear, 46° AM; Clear 64° PM
	Friday	October 9	Clear, 50° AM; Clear 68° PM
	Saturday	October 10	Fair, 48° AM; fair, 57° PM
	Sunday	October 11	fair, 48° AM; fair, 66° PM
	Monday	October 12	Clear, 47° AM; clear 66° PM
	Tuesday	October 13	Partly cloudy, 54-1/2° AM partly cloudy, 72° PM

CPM SCHEDULE: 182 days elapsed; 183 days remain.

This is the half-way point, and although we have no CPM printout this week, progress seems satisfactory. The General Contractor advised us today that Ingalls is going on a three shift day and six day week until further notice to insure performance of their schedule.

Page 2

ACTIVITY: THOMPSON & STREET - (General Contractor)

Poured ramp wall 64-57/E at service level. Graded fill at service level. Poured main concourse topping. Formed West wall at pedestrian tunnel (partial). Poured lower level seating risers 37-39, 32-34, 44-45, 47-48, 64-67, 68-76. (all partial). Setting precast seating units at main concourse 45-54. Setting door frames at service level. Poured precast units.

CECO

Removed ramp forms 21-26 service level.

WESTERN - (Waterproofing)

Waterproofed main concourse 36-39 (partial). Completed waterproofing lower level. Waterproofed West end of Pedestrian tunnel. Placed sealant in construction and expansion joints at lower level seating risers.

DIXIE

Erected masonry 43-57/C-E at service level.

ROBERTSON

Installed metal deck at upper concourse 46-49, and at Club Deck to 56.

INGALLS

Unloaded steel, erected upper seating bent at 45. Erected ramp beams 41-43. Welded to 68. Columns to 77 and beams to 75. Erected upper concourse framing 41-43.

GULF

Set reinforcing steel on metal deck at ramp slabs. Set reinforcing steel in North wall service tunnel (partial).

LORNE

Roughed in 6-7/C-D, 65-67/C-D, 48-50/C-D, 31-33/C-D at service level. Roughed in at Club Deck.



Page 3

ACTIVITY (cont.)

CLEVELAND

Conduit etc., in masonry walls and Club Deck, roughed in 17-21/A-B at service level.

NORTH BROTHERS

Installing pipe insulation at service level.

AMERICAN SEATING

Drilling holes in lower level seating risers.

HEERY & HEERY • FINCH ALEXANDER BARNES ROTHSCHILD & PASCHAL

F. William Mitchell  
Project Manager

CC: Mayor Allen  
Mr. Lane  
Mr. Scarborough  
Project Representative  
FABRaP  
H&H