

ATA

URBAN RENEWAL PROGRAM
MONTHLY STATUS REPORT

June 1, 1969

ATLANTA HOUSING AUTHORITY

URBAN RENEWAL STATUS REPORT

June 1, 1969

ATLANTA HOUSING AUTHORITY

PROJECT	ACQUISITION			RELOCATION						DEMOLITION		
	Parcels to be Acquired	Acquired to Date	Yet to be Acquired	Total to be Relocated		Relocated To Date		Remaining to be Relocated		Structures to be Demolished	Demolished To Date	Yet to be Demolished
				Family & Ind.	Bus.	Family & Ind.	Bus.	Family & Ind.	Bus.			
TOTAL	5457	4795	662	6647	618	5740	539	907	109	4843	4238	605
Butler Street R-9	600	600	0	1261	103	1261	103	0	0	594	594	0
Rawson-Washington R-10	812	812	0	1115	76	1062	76	53	0	802	791	11
University Center R-11	868	860	8	1253	79	1250	79	3	0	984	981	3
Rockdale R-21	941	879	62	421	18	421	18	0	0	435	435	0
Thomasville R-22	463	456	7	316	19	310	19	6	0	305	302	3
Georgia State R-59	29	29	0	20	48	20	48	0	0	52	52	0
Georgia Tech R-85	335	334	1	261	58	261	57	0	1	357	352	5
West End R-90	593	511	82	471	97	453	74	18	23	476	351	125
Bedford-Pine A-2-1	418	311	107	1093	103	702	65	391	38	539	380	159
Georgia Tech II A-2-2	0	0	0	5	37	0	0	5	37	21	0	21
Model Cities A-2-3	398	3	395	431	10	0	0	431	10	278	0	278

URBAN RENEWAL STATUS REPORT June 1, 1969

Page 2

Project	DISPOSITION				REHABILITATION			ITEM- IMPROVEMENTS	
	Acres To be Sold	Acres Sold to Date	Under Contract	Not Under Contract	Total to be Rehabilitated	Complete to date	Yet to be Rehab.	Budget Amount	Completed
TOTAL	1008.5	557.7	371.0	80.0	5470	2488	2982	2,882,207	1,990,862
Bulter Street R-9	81.7	78.2	1.5	2.0	186	182	4	0	0
Rawson-Wash R-10	123.8	98.1	23.1	2.6	NA	NA	NA	0	0
University Center R-11	104.2	83.8	7.5	13.0	1804	1744	60	0	0
Rockdale R-21	242.4	31.5	208.3	3.0	NA	NA	NA	662,000	563,172
Thomasville R-22	262.3	184.0	69.0	9.3	92	87	5	1,105,249	1,051,249
Georgia- State R-59	8.7	8.7	0	0	NA	NA	NA	0	0
Georgia- Tech R-85	45.0	36.8	3.3	5.0	NA	NA	NA	600,860	199,251
West-End R-90	98.4	9.4	43.5	46.0	2338	446	1892	202,598	177,190
Bedford- Pine A-2-1	42.0	27.2	14.8	0	480	13	467	14,000	0
Georgia Tech II A-2-2	0	0	0	0	NA	NA	NA	42,000	0
Model Cities A-2-3	0	0	0	0	570	16	554	255,500	0

Urban Renewal Status Report

PROJECT	CASH			ITEM II NON-CASH IMPROVEMENTS		
	Amount Required	Amount Received from City	Amount to be Received	Total Costs	Amount Completed to Date	Amount to Completion
TOTAL	\$ 627,727	\$ 1,186,600	\$ (558,873) *	\$ 33,145,541	\$ 22,084,001	\$ 11,061,540
Butler Street R-9	\$ 186,567	\$ 196,468	\$ (9,901)	\$ 1,875,807	\$ 620,788	\$ 1,255,019
Rawson-Washington R-10	\$ -0-	\$ 87,726	\$ (87,726)	\$ 5,921,380	\$ 3,934,379	\$ 1,987,001
University Center R-11	\$ 49,714	\$ 189,175	\$ (139,461)	\$ 5,376,499	\$ 5,025,863	\$ 350,636
Rockdale R-21	\$ 67,202	\$ 67,202	\$ (-0-)	\$ 3,002,413	\$ 567,584	\$ 2,434,829
Thomasville R-22	\$ -0-	\$ 53,988	\$ (53,988)**	\$ 1,824,502	\$ 734,967	\$ 1,089,535
Georgia State R-59	\$ -0-	\$ -0-	\$ (-0-)	\$ 66,245	\$ 16,170	\$ 50,075
Georgia Tech R-85	\$ -0-	\$ 267,797	\$ (267,797)	\$ -0-	\$ -0-	\$ -0-
West End R-90	\$ 324,244	\$ 324,244	\$ (-0-)	\$ 4,901,878	\$ 2,195,428	\$ 2,706,450
Bedford-Pine A-2-1	\$ -0-	\$ -0-	\$ (-0-)	\$ 5,699,960	\$ 5,292,344	\$ 407,616
Georgia Tech II A-2-2	\$ -0-	\$ -0-	\$ (-0-)	\$ -0-	\$ -0-	\$ -0-
Model Cities A-2-3	\$ -0-	\$ -0-	\$ (-0-)	\$ 4,476,857	\$ 3,696,478	\$ 780,379
	* Park Site					

** Thomasville
Ineligible Cost

