

March 17, 1967

Mr. Thomas Choyce,
Associate City Attorney,
City Law Department,
2614 First National Bank Building,
Atlanta, Georgia.

Re: Contract Between
J. C. Barrett Construction Co.
& City of Atlanta

Dear Tom:

Confirming our verbal conversation, I wish for you to place on notice the above contractor that he is drastically behind in his schedule of construction. The contract, date, I believe, November 4, 1965 calls for the work to be completed in no more than 270 consecutive calendar days. Of course, there have been several change orders to the contract, and they have necessarily caused slight delays. By copy of this letter I am requesting the Comptroller to forward to your office the original contract with all supporting documents, change orders, etc.; when you are finished with them, please return them to the Comptroller's office.

Thanking you for your continued assistance, I am

Cordially,

Jack C. Delius
General Manager of Parks
and Recreation

JCD:mjh

cc: Mayor Ivan Allen, Jr.