

April 20, 1967

SUMMARY OF PUBLIC HOUSING IN ATLANTA

8874

Units in operation - filled.

1140

Units in Development stage, as follows:

(650) Units off McDaniel St., in Rawson-Washington U.R. Project (scheduled for completion by June 30, '68)
(248) by Oct. '67
(402) by March '68

(350) Units in Thomasville U.R. Project
(40) 1 Bedroom (16 for elderly) Now in hands of architect. Cannot advertise until
(120) 2 Bedroom about May 15. 2-1/2 - 3 months additional before
(80) 3 Bedroom construction can start. 12 months, at least,
(80) 4 Bedroom additional for construction.
(30) 5 Bedroom Will try to have part delivered before final.

(140) Units, Perry Homes Extension - South of Procter Creek.
(78) 3 Bedroom
(46) 4 Bedroom Bids opened March 7, 1967.
(16) 5 Bedroom Estimate 18 months to construct.

1200 Units previously allocated - Proposed Turn Key (all tentatively pledged).

300 Units allocated for proposed purchase or lease (Only possibility for additional Public Housing units in occupancy by mid-1967; can only be turned over for Public Housing occupancy as become vacant).

Units under lease 144
(65 units, Murphy Apts.; 48 units, Tennessean Commons; 31 units, Sims Maddox's Apts. at Capitol and Vinara, require rehabilitation.)

2640* Total additional planned (as indicated above)

3000* New Allocation - Proposed Turn Key. Approved by Bd. of Aldermen December 20, 1966. Reservation by HUD announced February 24. (300 tentatively pledged)

*Total additional units projected (5640)

14,514

Total Potential

Encl: